

PROJECT :- NIRALA ASPIRE, GH-03, SECTOR-16, GREATER NOIDA WEST
STATUS AS ON DATE FOR PHASE-1 TOWER A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4, & D5

S. NO	Activity	Completed Towers	WIP Towers (Completed)
1	Earth work in oxcavation	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
2	Plain cement concrete in fountation	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
3	RCC in raft	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
4	RCC in retaining wall	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
5	RCC in Shear wall	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
6	RCC in column	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
7	RCC in Water tank	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
8	Brick work	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
9	Wood work door frame	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
10	Internal Plumbing water line (cpvc)	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
11	Internal plaster	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
12	M. S. railing (steel work)	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
13	Water profing toilet	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
14	Flooring work toilet	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
15	Roofing & water Profing	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	Completed
16	External plaster	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	Completed
17	Wall tile in Toilet	A2,A6,A7,A8,D1,D2,D3,D4,&D5	A3,A4 & A5 (19th floor Completed of each tower) and A1 (7th floor Completed).
18	Vartrified Tile flooring	A2,A6,A7,A8,D1,D2,D3,D4,&D5	A3,A4 & A5 (19th floor Completed of each tower) and A1 (7th floor Completed).
19	Staircase Granite stone	A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	A1 (18th floor Completed).
20	Plumbing water line (vertical)	A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	A1 (18th floor Completed).
21	Soil wast & rain water pipe	A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	A1 (18th floor Completed).
22	Firefighting Work	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	Completed
23	Wood work Main door shutter	A8, A7, A6 D1,D2, D3 & D4	D5 & A2 (10th Floor Completed)
24	Aluminum D/W work External	A8, A7, A6 D1,D2, D3, D4 & D5	A2 (12th floor) A3 & A1 (4th Floor) Completed)
25	Wiring	A8, A7, A6 D1,D2, D3, D4 & D5	A2 (Just Started)
26	Internal painting (wall putty)	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	Completed
27	Sanitary instalation		at the time of possession
28	External paint (primer)	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	Completed
29	External paint (Colour Paint)	A2,A1,A6,A7,A8,D1,D2,D3, D4 & D5	A3, A4 & A5 (Just Started)

Note:

- Basement hanging complete in A8,A7,A6,D1,D2,D3,D4 & Common Area----& in progress --- A1,A2,A3,A4, & A5
- Firefighting work complete in A8,A7,A6,D1,D2,D3,D4 & Common Area----& in progress --- A2,A3,A4, & A5
- Sewer laying work **Completed.**
- Ramp Casting for Basement and for podium **Completed.**
- Raising main installation in towers ---is in progress.
- Cleaning & white wash in basement in progress.
- Lift lobby plaster, complete in all Towers.
- Lift are installed in Tower A1, A8, A7, D1,D2, D3, D4 & D5, and further installation in balance Towers is in progress.
- All Three side boundary wall of Phase -1 is **completed** .
- Non tower/podium water proofing is in progress.
- One **DG** and **Transformers** Delivered at Site further Two DGs are Ordered.
- HT panels, LT Panels and Services panels Delivered at site.**
- Work of Main Entrance gate is in progress.
- STP Mechanical Work is in progress.
- Ramp for lower basement complete.
- Rain water harvesting pits for Phase -1 --completed.
- Land Scope /Road work is **Completed.**