

**PROJECT :- NIRALA ASPIRE, GH-03, SECTOR-16, GREATER NOIDA WEST**  
**STATUS AS ON DATE FOR PHASE-1 TOWER A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4, & D5**

S. NO	Activity	Completed Towers	WIP Towers (Completed)
1	Earth work in oxcavation	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
2	Plain cement concrete in fountation	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
3	RCC in raft	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
4	RCC in retaining wall	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
5	RCC in Shear wall	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
6	RCC in column	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
7	RCC in Water tank	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
8	Brick work	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
9	Wood work door frame	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
10	Internal Plumbing water line (cpvc)	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
11	Internal plaster	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
12	M. S. railing (steel work)	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
13	Water profing toilet	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
14	Flooring work toilet	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	
15	Roofing & water Profing	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	Completed
16	External plaster	A1,A6,A7,A8,D1,D2,D3,D4,&D5	A2,A3 & A4 & A5 ( 99% of all faces) of each tower
17	Wall tile in Toilet	A2,A6,A7,A8,D1,D2,D3,D4,&D5	A3,A4 & A5 ( 15th floor Completed of each tower) and A1 Just started.
18	Vartrified Tile flooring	A2,A6,A7,A8,D1,D2,D3,D4,&D5	A3,A4 & A5 ( 15th floor Completed of each tower) and A1 Just started.
19	Staircase Granite stone	A2,A6,A7,A8,D1,D2,D3,D4,&D5	A3,A4 & A5 ( 10th floor Completed of each tower) and A1 Just started.
20	Plumbing water line (vertical)	A2,A6,A7,A8,D1,D2,D3,D4,&D5	A3,A4 & A5 ( 15th floor Completed of each tower) and A1 Just started.
21	Soil wast & rain water pipe	A2,A6,A7,A8,D1,D2,D3,D4,&D5	A3,A4 & A5 ( 15th floor Completed of each tower) and A1 Just started.
22	Firefighting Work	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3, & D4,	D5 ( 18 Floors Completed)
23	Wood work Main door shutter	A8, A7, A6 D1,D2, D3 & D4	
24	Aluminum D/W work External	A6,A7,A8,D1,D2,D3 & D4,	D5 ( 18 Floors Completed)
25	Wiring	A6,A7,A8,D1,D2,D3 & D4,	D5 (Just Started)
26	Internal painting (wall putty)	A8,A7, A6, D1, D2, D3 & D4	A2 & D5 ( 19 Floors) Completed.
27	Sanitary instalation		at the time of possession
28	External paint (primer)	A1,A2,A3,A4,A5,A6,A7,A8,D1,D2,D3,D4,&D5	Completed
29	External paint (Colour Paint)	A1,A6,A7,A8,D1,D2,D3, & D4	D5 ( 90%) Three faces

**Note:**

- 1 Basement hanging complete in A8,A7,A6,D1,D2,D3,D4 & Common Area----& in progress --- A2,A3,A4, & A5
- 2 Firefighting work complete in A8,A7,A6,D1,D2,D3,D4 & Common Area----& in progress --- A2,A3,A4, & A5
- 3 Sewer laying work **Completed.**
- 4 Ramp Casting for Basement and for podium **Completed.**
- 5 Raising main installation in towers ---is in progress.
- 6 Cleaning & white wash in basement in progress.
- 7 Lift lobby plaster, complete in all Towers.
- 8 Lift are installed in Tower A1, A8, A7, D1,D2, D3, D4 & D5, and further installation in balance Towers is in progress.
- 9 All Three side boundary wall of Phase -1 is **completed** .
- 10 Non tower/podium water proofing is in progress.
- 11 One **DG** and **Transformers** Delivered at Site further Two DGs are Ordered.
- 12 **HT panels, LT Panels and Services panels** Delivered at site.
- 13 work of Main Entrance gate is in progress.
- 14 STP Mechanical Work is in progress.
- 15 Ramp for lower basement complete.
- 16 Rain water harvesting pits for Phase -1 --completed.
- 17 Land Landscape /Road work is **Completed.**